

2017 Bond Program				
Schedule Change Log				
Project	Date	Explanation	Previous Completion	Modified Completion
Ann Richards SYWL	Mar-20	Design efficiencies allow for a shorter construction duration, moving the completion date up from Aug. 2021 to Jan. 2021.	Aug-21	Jan-21
Austin HS	Mar-20	Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date.	Aug-22	Aug-22
Brentwood ES	Mar-20	Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date.	Aug-22	Aug-22
Brentwood ES	Mar-20	In the fall of 2019, CMD determined that the campus cannot be kept onsite during construction, and will swing off-site. This will result in a schedule change for the completion from Aug. 2022 to Jan. 2022.	Aug-22	Jan-22
Casis ES	Mar-20	Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date.	Aug-22	Aug-22
Govalle ES	Mar-20	Due to a late completion, the Govalle ES opening was delayed from Jan. 2020 to Feb. 2020.	Jan-20	Feb-20
Hill ES	Mar-20	Procurement moved up from Jan. 2020 to Sep. 2018. Completion date moved from Aug. 2022 to Aug. 2021.	Aug-22	Aug-21
LASA move to Eastside	Mar-20	LASA move delayed, due to the Eastside Modernization project delay.	Aug-20	Aug-21
LBJ ECHS Medical HS	Mar-20	LBJ Medical project delayed due to Eastside Modernization project and LASA move delay. Some interim miles stones will change, but completion date will not.	Aug-22	Aug-22
LBJ ECHS Medical HS	Mar-20	Procurement moved up from Jan. 2020 to Sep. 2018. Completion date moved from Aug. 2022 to Jan. 2022.	Aug-22	Jan-22
Modernized Eastside ECHS	Mar-20	During design, the Eastside ECHS modernization was delayed, to allow for additional time to work with the Original Anderson alumni association and the City of Austin historic landmark commission, in order to agree on a historic preservation solution. Since a summer is needed for the move to the new campus, the project was delayed by one year. This also impacts the LBJ Medical project, as well as the LASA move.	Aug-20	Aug-21
Norman ES	Mar-20	Due to a change in the contractor made by CMD over the summer of 2019, the Norman ES project completion will be delayed from Aug. 2020 to Jan. 2021	Aug-20	Jan-21
NA	Apr-20	No changes	NA	NA
Murchison MS (6th Grade Addition)	May-20	6th grade addition previously scheduled to open summer 2020. Project resequenced, and will open fall 2020.	Aug-20	Dec-20
Murchison MS (Admin)	May-20	Admin remodel previously scheduled to open December 2020. Project resequenced, and will open July 2020.	Dec-20	Jul-21
NA	Jun-20	No changes	NA	NA
NA	Aug-20	No changes	NA	NA
NA	Sep-20	No changes	NA	NA
NA	Oct-20	No changes	NA	NA
NA	Nov-20	No changes	NA	NA
NA	Jan-21	No changes	NA	NA
Brentwood ES	Mar-21	Project delayed from January 2022 opening to August 2022. Cause of delay due to Site Development Permit delay early in project.	Jan-22	Aug-22
NA	Apr-21	No changes	NA	NA
NA	May-21	No changes	NA	NA
NA	Jun-21	No changes	NA	NA
New MS in NE Austin	Aug-21	A delay in the real estate negotiations early in the project put the start of construction on hold. While the real estate transaction is still being negotiated, a lease agreement with the City of Austin is now in place for the property. This step allowed Joeris General Contractors to mobilize-on-site in early August and begin earthwork, which will pave the way for laying the foundation and steel erection. The district is hopeful that final negotiations will conclude by early 2022. With this updated timeline now in place, the district is on schedule to open the new middle school for the Fall 2023 semester.	Aug-22	Aug-23
NA	Oct-21	No changes	NA	NA
NA	Nov-21	No changes	NA	NA